

To,

29.05.2024

**Additional Principal Conservator of Forests (C),
Ministry of Environment, Forest and Climate Change,
Regional Office (NZ),
Bays No. 24-25, Sector 31 A, Dakshin Marg,
Chandigarh – 160030**

Subject: - Submission of Half Yearly compliance status report of the environment clearance issued to M/s Adani Logistics Limited for development of warehouse project at village Patli, District Gurgaon, Haryana by State Environment Impact Assessment Authority, Haryana vide letter dated 17/06/2013 bearing number - SEIAA/HR/2013/287.

Dear Sir,

Please find enclosed herewith the half yearly compliance report of the condition stipulated in the above-subject mentioned environment clearance for the period from Oct-2023 to Mar-2024

This is for your information and records please.

Yours faithfully,

For **Adani logistics limited**

**Authorized Signatory
ICD Patli, Gurgaon**



CC to: -

1. The Chairman, State Environment Impact Assessment Authority, Bay No. 55-58, Paryatan Bhawan, Sector – 2, Panchkula, Haryana
2. The Regional Officer, Haryana State Pollution Control Board, 3rd Floor, HSIIDC Office Complex, IMT Manesar, Gurgaon

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

Registered Office: Adani House, Nr Mithakhali Six Roads, Navrangpura, Ahmedabad 380 009, Gujrat, India

No.	Condition	Compliance status
PART A-SPECIFIC CONDITIONS		
Construction phase		
1	"Consent for Establish" shall be obtained from Haryana State Pollution Control Board Under Air and Water Act and a copy shall be submitted to the SEIAA	Complied CTE has been obtained on 24/10/2014 vide HSPCB/Consent/2821214GUSOCTE 1245672. Copy of the same was submitted along with the Compliance Report dated 20/11/2017.
2	A First Aid Room as proposed in the project report shall be provided both during construction and operational phase of the project.	Being Complied First Aid Box provided at different locations within the site premises along with dedicated first room at admin building.
3	Adequate drinking water and sanitary facilities should be provided for construction workers at the site. Provision should be made for mobile toilets. Open defecation by the laborers is strictly prohibited. The safe disposal of wastewater and solid wastes generated during the construction phase should be ensured.	Complied Construction of the warehouse completed. The completion certificate was submitted along with the Compliance Report dated 20/11/2017.
4	All the topsoil excavated during construction activities should be stored for use in horticulture/ landscape developments within the project site.	Complied Construction of the warehouse is completed. The Earth material of topsoil generated during Construction is used in greenbelt development.
5	The project proponent shall ensure that the building material required during construction phase is properly stored within the project area and disposal of construction waste should not create any adverse effect on the neighboring communities and should be disposed of after taking necessary precautions for general safety and health aspects of people, only in approved sites with approval of competent authority.	Complied Construction of the warehouse is completed all necessary impact measures taken during construction

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
6	Construction spoils, including bituminous material and other hazardous materials, must not be allowed to contaminate watercourses and the dump sites for such material must be secured so that they should not leach into the ground water and any hazardous waste generated during construction phase, should be disposed of as per applicable rules and norms with necessary approval of the Haryana State Pollution Control Board.	Complied Construction of the warehouse completed, and Appropriate measures are taken.
7	The Diesel generator sets to be used during construction phase should be of ultra-low Sulphur diesel type and should conform to Environment (protection) Rules prescribed for air and noise emission standards.	Complied Construction of the warehouse is completed, and Diesel Generating Sets being used as back up for emergency lighting & safety during power breakdowns and these sets comply with the guidelines of Central Pollution Control Board (CPCB).
8	The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from chief Controller of explosives shall be taken.	Complied Whatever the applicable Statutory clearances required already obtained. DG set has its own internal storage capacity as per OEM design. Make-Sudhir, Model No-NTA855G2-1 -02No-320KVA, 6CTA83G-1-1 -01No- 160KVA
9	Ambient Noise levels should conform to the residential standards both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase. Adequate measures should be taken to reduce ambient air and noise level during construction phase , so as to confirm to the stipulated residential standards	Complied Noise levels are regularly being monitored during Construction phase and they comply with standards.
10	Fly ash should be used as building material in the construction as per the provision of fly Ash notification of	Complied Construction of the warehouse is completed. The completion Certificate was

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
	September 1999 and as amended on 27th August 2003.	submitted along with the Compliance Report dated 20/11/2017.
11	Storm water control and its use as per CGWB and BIS standards for various applications should be ensured	Complied with the condition.
12	Water demand during construction should be reduced by use of pre-mixed concrete curing agents and other best practices.	Complied with the condition.
13	In view of the severe constrains in water supply augmentation in the region and sustainability of water resources, the developer will submit the NOC from CGWA specifying water extraction quantities and assurances from HUDA/utility provider indicating source of water supply and quantity of water with details of intended use of water - potable and non-potable. Assurance is required for both construction and operations stages separately. It shall be submitted to the SEIAA and RO, MOEF, Chandigarh before the start of construction.	Being complied Applied for renewal of Certificate for Ground Water Extraction from Haryana Water Resources Authority and it is under process. The application for the same is attached as Annexure- 01
14	Roof should meet prescriptive requirement as per energy conservation building code by using appropriate thermal insulation material.	Construction of the warehouse completed.
15	Opaque wall should meet prescriptive requirement as per Energy Conservation Building code which is proposed to be mandatory for all air-conditioned spaces while it is desirable for non-air-conditioned spaces by use of appropriate thermal insulation material to fulfill requirement.	Noted Construction of the warehouse completed.
16	The approval of the competent authority shall be obtained for structural safety of	Complied

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
	the building on account of earthquake, adequacy of firefighting equipment's, etc. as per National Building Code including protection measures from lightening etc. If any forest land is involved in the proposed site, clearance under Forest Conservation Act shall be obtained from the competent Authority.	Fire NOC from Municipal Corporation has been obtained vide FS/2021/1314 dated 28/10/2024. Diversion of Forest Land of 0.0071 hectare has been obtained from MoEF & CC Dated 1st August 2016 bearing F.No.:9-HRB 028/2015-CHA
17	Overexploited groundwater and impending severe shortage of water supply in the region requires the developer to redraw the water and energy Conservation plan. Developer shall reduce the overall footprint of the proposed development. Project proponent shall incorporate water efficiency /Savings measures as well as water reuse / recycling within 3 months and before start of construction to the SEIAA, HARYANA and RO, MOEF, GOI Chandigarh.	Noted
18	The Project proponent shall construct 25 nos. of rainwater harvesting pits for recharging the ground water within the project premises. Rainwater Harvesting pits shall be designed to make provisions for silting chamber and removal of floating matter before entering harvesting pit. Maintenance budget and persons responsible for maintenance must be provided. Care shall also be taken that contaminated water do not enter any RWH pit.	Noted and being complied. 12 nos. rainwater harvesting pit constructed and operational at site.
19	The project proponent shall provide minimum one hydraulic ladder of sufficient length for escape of people in case of fire.	Noted and it is not applicable as there is no multistory building.
20	The project proponent shall submit assurance from DHBVN for supply of 1500 KVA of power supply before the	Complied

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
	start of construction. In no case project will be operational solely on generators without any power supply from any external power utility.	Copy of DHBVN approval letter was submitted along with the Compliance Report dated 20/11/2017.
21	Detail Calculation of power load and ultimate power load of the project shall be submitted to DHBVN under intimation to SEIAA Haryana before the start of construction. Provisions shall be made for Electrical Infrastructure in the project area.	Complied Copy of DHBVN approval letter was submitted along with the Compliance Report dated 20/11/2017
22	The Project Proponent shall not raise any construction in the natural land depression /Nallah/water course and shall ensure that the natural flow from the Nallah/water course is not obstructed	Noted.
23	The project proponent shall submit an affidavit with the declaration that the ground water will not be used for construction and only treated water should be used for construction.	Complied Construction of the warehouse completed.
24	The Project proponent shall not cut any existing tree and project Landscaping plan should be modified to include those trees in green area.	Noted No tree cutting envisaged, and Greenbelt is developed at boundary of the site and landscape developed at all possible locations.
25	The project proponent shall ensure that ECBC norms for composite climate zone are met. In particular building envelope, HVAC service, water heating, pumping, lighting and electrical Infrastructure must meet ECBC norms.	Noted and complied with the condition
26	The project proponent shall provide 3-meter-high barricade around the project area, dust screen for every floor above the ground, proper sprinkling and covering of stored material to restrict	Noted Shall be complied as and when dust suppression is required. Currently, no dust generation activity is carried out at site.

No.	Condition	Compliance status
	dust and air pollution during construction.	
27	The Project Proponent shall construct a sedimentation basin in the lower level of the project site to trap pollutant and other wastes during rains.	Complied with the condition Storm water drains are constructed to divert the rainwater in a proper direction and discharge to municipal sewer lines.
28	The Project Proponent shall provide Proper Rasta of proper width and proper strength for each project before the start of construction.	Noted and complied Development of approach roads for movement of vehicle and employees are provided during construction phase and construction of the warehouse is completed.
29	The project proponent shall install STP of 20 KLD capacity for treatment of 15.52 KLD of sullage, instead of proposed septic tanks and soak pits and shall recycle and reuse the treated wastewater for flushing/ landscape development. Accordingly, the project proponent shall submit revised water requirements, STP detail and revised water balance diagram accordingly before the start of construction.	Complied. STP has been provided to treat the domestic sewage. Treated water is being used for horticulture purpose. Details of the STP was submitted along with the Compliance Report dated 20/11/2017
30	The project proponent shall obtain NOC from district wildlife warden indicating that the project area does not fall in ambit of MOEF GOI notification dated 27-01-2010 declaring 5 KM area around Sultanpur national park as Eco-sensitive zone before the start of construction.	Complied NOC from Wildlife division, Gurgaon obtained on 07.10.2013
31	The project proponent shall submit assurance of HUDA or permissions of CGWA for supply/ abstraction of ground water before the start of construction.	Construction of the warehouse is completed. Applied for HWRA NOC Renewal for Ground Water Abstraction and the same is under process, application is attached as Annexure- 01 .

No.	Condition	Compliance status
32	The project proponent shall ensure plinth level of the building block is 1.5 meter above 100 years flood level.	Noted and complied with the condition. Construction of the warehouse is completed.
Operational phase		
a	"Consent to operate" shall be obtained from Haryana state pollution Control Board under Air and water Act and a copy shall be submitted to the SEIAA, Haryana.	Renewal of CTO has been obtained from HSPCB vide letter dated 13/04/2022 bearing no. HPCB/Consent/:313116322GUSOCTO6836558 valid upto 31/03/2026.
b	The Sewage Treatment Plant (STP) shall be installed for the treatment of the sewage to the prescribed standards including odor and treated effluent will be recycled to achieve zero exit discharge, The installation of STP should be certified by an independent expert and a report in this regard should be submitted to the SEIAA, Haryana before the project is commissioned for operation. Tertiary treatment of wastewater is mandatory. Discharge of treated sewage shall conform to the norms and standards of HSPCB, Panchkula.	Complied. STP has been provided to treat domestic sewage. Treated water is being used for horticulture purposes. Details of the STP was submitted along with the Compliance Report dated 20/11/2017.
c	Separation of the grey and black water should be done by the use of dual plumbing line. Treatment of 100% grey water by decentralized treatment should be done ensuring that the recirculated water should have BOD level less than 10 Mtr. and the recycled water will be used for flushing, gardening and DG set cooling and running of fountain in the water body to achieve zero exit discharge.	Complied. Total domestic effluent is being treated through the STP and the treated water is being used for horticulture purposes.
d	For disinfection of the treated wastewater ultra-violet radiation or ozonization process should be used.	Treated water is not being used for human/animal consumption in any manner. Treated water is being used for horticulture

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
		purpose only. Sodium Hypochlorite used for STP treated water.
e	The solid waste generated should be properly collected and segregated. Bio-degradable waste shall be decomposed at site and dry/ inert solid waste should be disposed off to approval sites for land filling after recovering recyclable material.	Being Complied Solid waste is being collected, segregated at source and disposed of through MCG approved waste management agency.
f	Diesel power –generating sets proposed as source of back-up power –for lifts, ———common –area –illumination– and for- domestic-use-should-be-of enclosed type-and-conform-to-rules-made under the -Environment (Protection) — Act, 1986. –The location of the DG sets should be in the basement as promised by the project proponent with appropriate stack height i.e., above the roof level as per the CPCB norms. The diesel used for DG sets should be ultra-low sulphur diesel (0.05%, sulphur), instead of low sulphur diesel.	Being Complied DG sets installed in ground area with proper fencing. DG stack height is as per CPCB norms. Ultra-low Sulphur diesel is used at site.
g	Ambient Noise level —should —be controlled –to- ensure –that- it does not exceed the prescribed standards both within and at the boundary of the Proposed Complex.	Being Complied Noise levels are well within the prescribed CPCB/ MoEF & CC standards. Monthly monitoring conducted by NABL approved and test reports are given as Annexure-2.
h	The project proponent should maintain at least 30 % as green cover area For tree plantation especially all around the periphery of the project and the road sides preferably with local species so as to provide protection against particulates and noise. The open spaces inside the plot should be preferably landscaped and covered with vegetation/grass, herbs & shrubs. Only	Being Complied Presently 33% green belt is developed at site i.e. 51569 sq. meter. Development of additional green belt is in progress.

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
	locally available plant species shall be used.	
i	The project proponent shall strive to minimize water in irrigation of landscape by minimizing grass area, using native variety, xeriscaping, and mulching, utilizing efficient irrigation system, scheduling irrigation only after checking evapo-transpiration data.	Noted Treated water from STP is being used in the Greenbelt Development within the site premises.
J	Rainwater harvesting for roof run-off and surface run-off, as per plan submitted should be implemented. Before recharging the surface run off, pre-treatment through sedimentation tanks must be done to remove suspended matter, oil and grease. The bore-well for rainwater recharging shall be kept at least 5 mts. above the highest ground water table. Care shall be taken that contaminated water do not enter any R WH pit.	Noted Same is being implemented and appropriate measures are being taken.
k	The ground water level and its quality should be monitored regularly in construction with central Ground Water Authority.	Being complied Ground water quality analysis is conducting through NABL Accredited Laboratory and test reports are given as Annexure-3 .
l	There should be no traffic congestion near the entry and exit points from the roads adjoining the proposed project site. Parking should be fully internalized, and no public space should be utilized.	Being Complied Entry and exit to logistic park and ware house is as per the traffic management plan. In addition, proper arrangement of security guards at site to control traffic at all times.
m	A report on the energy conservation measures conforming to energy conservation norms finalized by Bureau of Energy Efficiency should be prepared incorporating details about building materials & technology, –& U Factors etc. and submitted to the SEIAA, Haryana in three-month time.	Being Complied LED lights are installed in the warehouses area. Solar panel also installed on warehouse roof for conserving energy.

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
n	Energy conservation measures like installation of LED for lighting the areas outside the building should be integral part of the project design and should be in place before project commissioning, use solar panels must be adapted to the maximum energy conservation.	Being Complied. LED lights are installed in the warehouses area. Solar panel also installed on warehouse roof.
o	The Project Proponent shall use zero ozone depleting potential material in insulation, refrigeration, air-conditioning and adhesive. Project Proponent shall also provide halon free fire suppression system	Noted No ozone depleting materials are used at site.
p	The solid waste generated should be properly collected and segregated as per the requirement of the MSW rules, 2000 and as amended from time to time. The bio-degradable waste should be composted by vermi-composting at the site ear-marked within the project area and dry/inert solid waste should be disposed off to approval sites for land filling after recovering recyclable material.	Being Complied Solid waste is being collected, segregated and disposed off to an approved MCG vendor as per Solid waste Management rules 2016 and their amendment.
q	The traffic plan and the parking plan proposed by the PP should be adhered to meticulously with further scope of additional parking for future requirement. There should be no traffic congestion near the entry and exit points from the roads adjoining the proposed project site. Parking should be fully internalized, and no public space should be used.	Being Complied Entry and exit to logistic park and warehouse is as per the traffic estimated. In addition, proper arrangement of security guards at site to control traffic has also been done.
r	The Project shall be operationalized only once HUDA will provide domestic water supply system in the area.	Noted The project area is outside the limits of HUDA.

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
		Applied for renewal of HWRA NOC for Ground Water Abstraction and under process. Same is given as Annexure-1 .
s	Operation and maintenance of STP, solid waste management and electrical Infrastructure, pollution control measures shall be ensured during lifetime of project.	Being Complied with. Operation and maintenance of the STPs, electrical infrastructure etc. is being done as per schedule.
t	Different type of wastes should be disposed off as per provisions of municipal solid waste, biomedical waste, hazardous waste, e-waste, batteries & plastic rules made under Environment Protection Act, 1986. Particularly E-waste and battery waste shall be disposed of as per existing E-waste Management rules 2011 and batteries Management Rules 2011. The project proponent should maintain a collection center for E-waste, and it should be disposed of to only registered and authorized dismantler/ recycle.	Being Complied. Each different kind of waste is being managed at site and complied with the provisions of the respective waste management rules as amended. Generated municipal solid waste given to MCG approved vendor as per Solid waste Management rules 2016 and their amendment. Hazardous waste collection, segregation, disposal is being at site as per Hazardous and other waste (Management and Transboundary Movement) Rules 2016 and its subsequent rules. Battery-waste collection, storage, segregation, disposal is being at site as per Battery Waste Management Rules, 2020 and their amendment.
u	Standards for discharge of environmental pollutants as enshrined in various schedules of rule 3 of Environment Protection Rule 1986 shall be strictly complied with.	Being Complying. There is no discharge of pollutants in the environment due to the project operation. Treated water from STP is being used for Greenbelt development.
v	The project proponent shall make provision for guard pond and other provisions for safety against failure in the operation of waste—water treatment facilities. The project proponent shall also identify acceptable outfall for treated effluent.	Being Complied Storage tank available near toilets. When tank is filled, effluent is transferred to STP by mobile septic tanker for treatment. Treated effluent used for horticulture.

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
w	The project proponent shall ensure that the stack height of DG sets is as per the CPCB guide-lines and ensure that the emission standards of noise and air are within the CPCB prescribed limits	Being Complied Adequate stack height installed as per the CPCB norms for DG set. Emission of DG noise and stack emissions are as per CPCB standard.
x	All electric supply exceeding 100 amp, 3 phase shall maintain the power factor between 0.98 lag to 1 at the point of connection.	Complied. Power factor between 0.98 lag to 1.0 maintained.
y	The project proponent shall minimize heat island effect through shading and reflective or pervious surface instead of hard surface.	Complied. Covered warehouse was constructed which prevent the heat island effect.
z	The project proponent shall install RO plant for purification of water.	Being Complied. RO purifiers installed at various locations of the site for drinking water purpose
aa	The Project proponent shall control fugitive emission due to loading, unloading and other operations. In no case any truck/other vehicle should be parked on the roadside.	Being Complied. Project handles only Containers which do not generate fugitive emission during loading and unloading. Designated parking area is available for parking of trucks and other vehicle.
PART B-GENERAL CONDITIONS		
i	The project proponent shall ensure the commitments made in form – I, Form – IA, EIA/EMP and other documents submitted to the SEIAA for the protection of environment and proposed environmental safeguards are complied with in letter and spirit. In case of contradiction between two or more documents on any point shall be taken as commitment by project proponent.	Complied All recommendation as mentioned with EIA/EMP are being complied with.
ii	Six Monthly Compliance reports should be submitted to the HSPCB and regional office, MOEF, GOI, Northern Region, Chandigarh, and a copy to the SEIAA Haryana.	Complied Compliance reports are regularly sent as per conditions. The latest compliance report was submitted on 27.11.2023.
iii	Noise, STP Outlet after stabilization and stack emission shall be monitored monthly. Other environmental	Complied.

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
	Parameters and green belt shall be monitored on quarterly basis. After every 3 Months, the project proponent shall conduct environmental audit and shall take corrective measure, if required, without delay.	Regular Monitoring for Noise, STP outlet and DG set stack emission is being conducted. In house HSE audit is being done for corrective action (if any).
iv	The SIAA, Haryana reserves the right to add additional safeguard measures subsequently, if found necessary. Environmental clearance granted will be revoked if it is found that false information has been given for getting approval of this project. SEIAA reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of SEIAA/MOEF.	Noted and agreed.
v	The project proponent shall not violate any judicial orders/pronouncements issued by any court/Tribunal.	Agreed.
vi	All Other statutory clearances such as the approvals for storage of diesel from chief controller of explosive, fire Department-, civil Aviation Department, Forest Conservation Act 1980 and wildlife (protection-) Act-, 1972, Forest Act, 1927, PLPA 1900, etc., shall be obtained as applicable by project proponents from the respective authorities prior to construction of the project.	Complied NOC from District wild-life has been obtained on 7/10/2013 bearing reference no. 420. Copy of the same was submitted along with the Compliance Report dated 20/11/2017. Diversion of Forest Land- of 0.0071 hectare has been obtained from MoEF & CC Dated 01/08/2016. bearing F.No.:9-HRB 028/2015-CHA
vii	The project proponent should inform the public that the project has been accorded EC by SEIAA and copies of the clearance letter are available with HSPCB & SEIAA. This should be advertised within 7 days from the date of issue of the clearance letter at least in two local newspapers that are widely circulated in the region and the copy of the same should be forwarded to SEIAA Haryana. A copy of Environment Clearance conditions shall also be put on project proponent web site for public awareness.	Complied. Newspaper advertisement given on newspaper dated 17.03.2013. The copy of Environmental Clearance has also been published on the company website: www.adaniports.com .

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

No.	Condition	Compliance status
	A copy of Environment Clearance conditions shall also be put on project proponent web site for public awareness.	
viii	Any appeal against this Environmental clearance shall lie with National Green Tribunal, if preferred, within a period of 30 days as prescribed under section 16 of the National Green Tribunal Act, 2010.	Noted.
ix	The project proponent shall put in place Corporate Environment Policy as mentioned in MOEF, GOI OM No J-11013/41/2006/-IA II (I) dated 26.4.2012 within 3 months period. Latest corporate environment policy should be submitted to SEIAA within 3 months of issuance of this letter.	Complied. The company has devised a Corporate Environment Policy and the latest policy is attached as Annexure 04 .
x	The fund ear marked for environment protection measures should be kept in separate account and should not be diverted for other purposes and year wise expenditure shall be reported to the SEIAA /RO MOEF GOI under rules prescribed for Environment Audit	Complied. Separate Budget is allocated to HSE department.
xi	The project proponent shall obtain NOC under Aravalli Notification from CEC of Hon'ble supreme court regarding coverage under Aravalli notification before start of construction.	Complied. NOC under Aravalli Notification has been obtained. Copy of the same was submitted along with the Compliance Report dated 20/11/2017.
xii	The project proponent shall ensure that no vehicle during construction/ operation phase enter the project premises without valid 'Pollution Under Control certificate from competent authority.	Complied. PUC of the vehicles is being checked during gate entry.

For **Adani Logistics Limited**



Authorized Signatory

ICD Patli – Gurgaon

Adani Logistics Ltd
Adani House, Plot No 83
Institutional Area, Sector 32
Gurugram 122001
NCR, India
CIN: U63090GJ2005PLC046419

Tel +91 124 255 5555
Fax +91 124 25555210
info@adani.com
www.adani.com

Government of Haryana
Haryana Water Resources Authority
Application for Permission to Extract Ground Water for Infrastructure Use

Application Type - Renewal

Application No: HWRA/INF/R/2023/163 (Application Received Fee Paid)

HWRA/CGWA Previous NOC No: HWRA/NOC/INF/N/2022/109 Download		valid upto : 30/10/2023
HWRA/CGWA Previous Application No: 17-3/20582/1/HR/INF/2021 Download		
1. General Information		
Attach Certificate/NOC regarding 'non-availability' or 'Partial Water supply' in the prescribed format from PHED/ HSVP/ HSIIDC/ MCs & other local Government water supply agencies in respect of all categories of assessments units		Download
(i)	Name of Applicant	Ritesh Chopra
(ii)	Designation of Applicant	Terminal Manager
	Authorization Letter in the name of Ritesh Chopra (applicant):	Download
	ID Proof Type	Aadhaar
	ID Proof no	XXXXXXXX3679
	Id Proof Document	Download
(ii)	Mobile No. of Applicant	8447565798
(iii)	Email of Applicant	Abhishek.Rauthan@adani.com,
(iv)	Name of the Infrastructure:	Adani Logistics Limited
	Type of Infrastructure:	Logistics and Cargo
	Infrastructure Unit Address:	VILLAGE- PATLI, TEHSIL- FARRUKHNAGAR, DIST- GURGAON
	Is Commercial	Yes
	Completion Certificate	Download
	DateCompletionCertificate	
	Occupation Certificate	Download
	DateOccupationCertificate	13/12/2021
	Date Of Commencement	23/05/2008
	Approval letter / CLU of State Government Agency approving the infrastructure development to be attached	Download
	Latest up-to-date valid Environment Clearance Certificate by SEIIA, if applicable	Download
	Whether CTO/CTE by HSPCB is applicable	Yes
	If not applicable, give reason	
	Latest CTO issued by HSPCB, if applicable	Download
		CTO/CTE Number : 313116322GUSOCTO683655 8
		Issue Date : 13/04/2022
	Validity period of uploaded CTO/CTE	From : 12/04/2022
		To : 31/03/2026
(v)	Location details of the Infrastructure unit:	

	State :	Haryana	District :	GURUGRAM	
	Tehsil:	Farrukhnagar	Block:□	FARRUKH NAGAR	
	Village/MC:	Patli	Region:	over-exploited	
	Latitude:	28.230000	Longitude:	76.510000	
	Infrastructure Locality:	Gram Panchayat			
	Site Plan:	Download			
	Location Map:	Download			
	Document of Ownership/Lease:	Download			
(vi)	Correspondence address:	VILLAGE- PATLI, TEHSIL- FARRUKHNAGAR, DIST- GURGAON			
(vii)	Land use details of existing/proposed:				
	Total Land area(sq m):				100393.00
	Rooftop area of buildings/sheds(sq m):				24054.80
	Road/paved area(sq m):				161874.86
	Green belt area(sq m):				25710.87
	Open Land(sq m):				302576.47
	Any other structure proposed:	0			
(viii)	Source of availability of surface water for Industrial use, if any	0			
(x)	Groundwater utilization for:	Existing Infrastructure			
(xi)	Purpose of Abstraction	Drinking/Domestic Use Only			
(xii)	Applying For:	Operational Purpose			
2. Total number and type of:					
	a. Dwelling units	0			
	b. Commercial units	0			
	c. Industrial units	1			
	d. Others	0			
3. Detail of water requirement/ recycled water usage: (Please enclose flow chart of activities and requirement of water at each stage):					
Water Requirement for construction purpose :					
	a) Quantity of water required for construction				
	b) Period of construction for which permission is required (No. Of Days)				
Water Requirement for operational purpose :					
			Existing as per NOC		Revised
	Calculation details of water requirement:				Download
	Water Balance Chart				Download
(i)	Total water requirement, excluding construction (m3/day):		128.00		128.00

(a)	Ground Water requirement, excluding construction (m3/day):	80.00	80.00
(b)	Recycled Water usage (m3/day):	48.00	48.00
(c)	Proposed/existing water supply from any agency (m3/day):	0.00	0.00

(ii) Breakup of water requirement and usage:						
Activity	Existing requirement (m3/day)	Proposed requirement (m3/day)	Total requirement (m3/day)	No. of operational days in a year	Annual requirement (m3/year)	
Residential/ domestic	80.00	0.00	80.00	365	29200.00	
Commercial activity	0.00	0.00	0.00	0	0.00	
Greenbelt development	48.00	0.00	48.00	365	17520.00	
Industrial activity	0.00	0.00	0.00	0	0.00	
Other use	0.00	0.00	0.00	0	0.00	
Grand total	128.00	0.00	128.00		46720.00	

(iii) Quality of Grounwater	Fresh Water
------------------------------------	-------------

Test report of groundwater quality of existibg abstraction structure from NABL accredited lab	Download
--	--------------------------

(iv) Whether ETP/STP proposed:	Yes
---------------------------------------	-----

	m3/day	No. of operational days	m3/year
Quantity of treated water available	48.00	365.00	17520.0000
Reuse In Industrial Activity	0.00	0	0.00
Reuse In Commercial Activity	0.00	0	0.00
Reuse In Green belt development	48.00	365	17520.00
Reuse In Other use	0.00	0	0.00
Total	48.00	365	17520.00

(v) Whether project would involve dewatering ground water for excavation for basement construction etc.	No
--	----

4. Details of existing and/ or proposed groundwater abstraction structures

(a) Groundwater Abstraction Structure-Existing								
SNo.	Type/ Year of construction	Depth (meter)/ Diameter (mm)	Depth to water level (meters below ground level)	Discharge (m3 per hour)	Operationa l hours/ (day)/ days/year	Mode of lift	Horse Power of pump	Whether fitted with water meter or not
1	tube well/ 2009	90.00/ 203.00	3.60	5.00	8.00/ 365	1	5	Yes

2	tube well/ 2009	90.00/ 203.00	3.60	5.00	8.00/ 365	1	5	Yes
---	--------------------	------------------	------	------	--------------	---	---	-----

	Source of fresh water requirement being met uptill now	
	Affidavit duly attested by the Applicant regarding non-existence of tubewell	
	Likely date of operation of proposed tubewell	
	Quantum of ground water recharge(m3/year)	106420.00
a)	Compliance Report of current NOC conditions as per format (In case of NOC issued by HWRA, fill the compliance status against the link on the portal. Take the print out of Compliance Report so generated and attach here duly signed by the applicant)	Download View Online compliance Report
b)	Affidvite for compliance of current NOC conditions, as per format	Download
c)	Self water-audit report for ground water use of 100-500 KLD / water-audit report from accredited cconsultant for ground water use of above 500 KLD.	Download
d)	Any Other document (if any)	
	i. Rain Water Harvesting Details	Download
	ii. Authorization Letter	Download
	iii. Consent to operate 2022-2026	Download
e)	In cases where dewatering is involved, submission of IAR of existing / proposed groundwater withdrawal on the groundwater regime and socio-economic impacts report. Pro-forma for the report is given in Annexure IV of HWRA Guidelines dated 10.9.21. On top of the IAR, provide the Check List + Salient features of IAR, in the prescribed formats.	
f)	Certificate from a local government water supply agency regarding non availability of treated sewage water for construction within 10 km. radius of the site in critical and over-exploited areas.	

Self Declaration:-

1. I hereby declare that all the documents prescribed in the application form have been uploaded and no blank / another / irrelevant documents have been uploaded against specified documents. I am also aware that any false/ wrong submission /uploading of document will lead to rejection of my application without any notice.

2. I hereby certify that the contents of the above Application are true to the best of my knowledge and belief and that it conceals nothing and that no part of it is false. I understand that if any information furnished by me is found to be false, Haryana Ground Water Authority can take punitive action against me as per the extant rules. Further, I shall comply with all the terms and conditions of the permission/NOC to be granted by HWRA.

Date:

Place:

[Download](#)

Signature of Applicant with Office Seal

(Ritesh Chopra)

(Terminal Manager)

a) Information of payment for Application Fee				
Type of Organisation	Others			
Total Amount				
Mode of Payment	Online			
Reference No.	Transaction No.	Date	Amount	Status
HRWA1002058212152255	AXSK233120026433	09/11/2023	150000	Success
b) Information of payment for Tarrif Fee				
Type of Organisation	Others			
Total Amount				
Mode of Payment				



Vardan Envirolab

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (Hr)
ISO 9001 | ISO 14001 | ISO 45001



Test Report

Page No. 1/1

Sample Number : VEL/AP/04
Name & Address of the Party : M/s Adani Logistics Ltd.
Opp-Jhankar International School, Pataudi Road, Patli,
Gurgaon, Haryana.

Report No. : VEL/AP/2404171004
Format No : 7.8 F-03
Party Reference No : 4802013761
Reporting Date : 24/04/2024
Period of Analysis : 17/04/2024-22/04/2024
Receipt Date : 17/04/2024
ULR No. : TC629924200002792F

Name of Sample : AMBIENT NOISE
Sample Group : Atmospheric Pollution

General Information
Sampling Location : Golf 4
Sample Collected By : VEL Representative (Mr. Shersingh)
Sampling Equipment used : Sound Level Meter
Instrument Code : VEL/SLM/01
Instrument Calibration Status : Calibrated
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 16/04/2024 To 17/04/2024
Time of Monitoring : 06:00 AM to 06:00 AM
Ambient Temperature (°C) : Min.22°C, Max.38°C
Surrounding Activity : Human & Vehicular Activities
Scope of Monitoring : Regulatory Requirement
Sampling & Analysis Protocol : CPCB Guidelines & IS:9989
Sampling Duration : 24.0 Hours
Parameter Required : As per work order

S.No.	Parameters	Test Method	Test Results		Units
			Day Time (6:00 am to 10:00 pm)	Night Time (10:00 pm to 6:00 am)	
Discipline : Chemical					
1	Leq	IS-9989	63.32	48.90	dB (A)

Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000

Area Code	Category of Area/Zone	Limits in dB(A) Leq*	
		Day Time	Night Time
A	Industrial area	75	70
B	Commercial area	65	55
C	Residential area	55	45
D	Silence Zone	50	40


Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority, Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.

*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relateable to human hearing

Note-*A "decibel" is a unit in which noise is measured.

End of Report

Reviewed By



Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at lab@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.





Vardan Envirolab

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (Hr)
ISO 9001 | ISO 14001 | ISO 45001



TC-6299

Test Report

Page No. 1/1

Sample Number : VEL/AP/05

Report No. : VEL/AP/2404171005

Name & Address of the Party : M/s Adani Logistics Ltd.

Format No : 7.8 F-03

Opp-Jhankar International School, Pataudi Road, Patli,
Gurgaon, Haryana.

Party Reference No : 4802013761

Reporting Date : 24/04/2024

Period of Analysis : 17/04/2024-22/04/2024

Name of Sample : AMBIENT NOISE

Receipt Date : 17/04/2024

Sample Group : Atmospheric Pollution

ULR No. : TC629924200002793F

General Information

Sampling Location : Rewari End
 Sample Collected By : VEL Representative (Mr. Shersingh)
 Sampling Equipment used : Sound Level Meter
 Instrument Code : VEL/SLM/02
 Instrument Calibration Status : Calibrated
 Meteorological condition during monitoring : Clear Sky
 Date of Monitoring : 16/04/2024 To 17/04/2024
 Time of Monitoring : 06:00 AM to 06:00 AM
 Ambient Temperature (°C) : Min.22°C, Max.38°C
 Surrounding Activity : Human & Vehicular Activities
 Scope of Monitoring : Regulatory Requirement
 Sampling & Analysis Protocol : CPCB Guidelines & IS:9989
 Sampling Duration : 24.0 Hours
 Parameter Required : As per work order

S.No.	Parameters	Test Method	Test Results		Units
			Day Time (6:00 am to 10:00 pm)	Night Time (10:00 pm to 6:00 am)	
Discipline : Chemical					
1	Leq	IS-9989	63.68	52.73	dB (A)

Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000

Area Code	Category of Area/Zone	Limits in dB(A) Leq*	
		Day Time	Night Time
A	Industrial area	75	70
B	Commercial area	65	55
C	Residential area	55	45
D	Silence Zone	50	40

Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority, Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.

*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relatable to human hearing

Note-*A "decibel" is a unit in which noise is measured.

End of Report

Reviewed By



Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at lab@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.





Vardan Envirolab

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (Hr)
ISO 9001 | ISO 14001 | ISO 45001



TC-6299

Test Report

Page No. 1/1

Sample Number : VEL/AP/06

Report No. : VEL/AP/2404171006

Name & Address of the Party : M/s Adani Logistics Ltd.
Opp-Jhankar International School, Pataudi Road, Patli,
Gurgaon, Haryana.

Format No : 7.8 F-03

Party Reference No : 4802013761

Reporting Date : 24/04/2024

Period of Analysis : 17/04/2024-22/04/2024

Receipt Date : 17/04/2024

ULR No. : TC629924200002794F

Name of Sample : AMBIENT NOISE

Sample Group : Atmospheric Pollution

General Information

Sampling Location : Near STP
Sample Collected By : VEL Representative (Mr. Shersingh)
Sampling Equipment used : Sound Level Meter
Instrument Code : VEL/SLM/03
Instrument Calibration Status : Calibrated
Meteorological condition during monitoring : Clear Sky
Date of Monitoring : 16/04/2024 To 17/04/2024
Time of Monitoring : 06:00 AM to 06:00 AM
Ambient Temperature (°C) : Min.22°C, Max.38°C
Surrounding Activity : Human & Vehicular Activities
Scope of Monitoring : Regulatory Requirement
Sampling & Analysis Protocol : CPCB Guidelines & IS.9989
Sampling Duration : 24.0 Hours
Parameter Required : As per work order

S.No.	Parameters	Test Method	Test Results		Units
			Day Time (6:00 am to 10:00 pm)	Night Time (10:00 pm to 6:00 am)	
Discipline : Chemical					
1	Leq	IS-9989	62.76	50.54	dB (A)

Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000

Area Code	Category of Area/Zone	Limits in dB(A) Leq*	
		Day Time	Night Time
A	Industrial area	75	70
B	Commercial area	65	55
C	Residential area	55	45
D	Silence Zone	50	40

Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority, Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.

*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relatable to human hearing

Note-*A "decibel" is a unit in which noise is measured.

End of Report

Reviewed By

24/04/2024

Authorized Signatory
Pratik Singh

Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at lab@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.





Vardan Envirolab

Laboratory: Plot No. 82A, Sector - 5, IMT Manesar, Gurugram - 122051 (Hr)
ISO 9001 | ISO 14001 | ISO 45001



TC-6299

Test Report

Page No. 1/4

Sample Number : VEL/W/01
 Name & Address of the Party : M/s Adani Logistics Ltd.
 Opp-Jhankar International School, Pataudi Road, Patli,
 Gurgaon, Haryana.

Name of Sample : Ground Water
 Sample Group : Water/Residues and contaminants in Water
 Location : Near Custom Building
 Sample Collected by : VEL Representative (Mr. Sher Singh)
 Environmental Condition : 25±2°C
 Sampling and Analysis Protocol : IS, APHA & STP,

Report No. : VEL/W/2404171006
 Format No : 7.8 F 03
 Party Reference No : 4802013761
 Reporting Date : 27/04/2024
 Period of Analysis : 17/04/2024-24/04/2024
 Receipt Date : 17/04/2024
 Sampling Date : 16/04/2024
 Sampling Quantity : 5.0 Ltrs.+250 ml
 Sampling Type : Grab
 ULR No. : TC629924200002875F

S.No.	Parameter	Test Method	Result	Unit	Specification as per IS:10500:2012	
					Acceptable Limit	Permissible Limits
Discipline : Chemical						
1	pH (at 25 °C)	IS:3025:Part-11:1983(Electrode Method)	7.25	-	6.5-8.5	No relaxation
2	Colour,Max	IS:3025:Part-4:1983(Visual Comparison Method)	BLQ(LOQ-1.0)	Hazen Unit	5	15
3	Turbidity,Max	IS:3025:Part-10:1984(Nephelometric Method)	BLQ(LOQ-1.0)	NTU	1	5
4	Odour	IS:3025:Part-5:1983	Agreeable	-	Agreeable	Agreeable
5	Taste	IS:3025:Part-8:1984	Agreeable	-	Agreeable	Agreeable
6	Total Hardness (as CaCO ₃),Max	IS:3025 :Part-21:2009(EDTA Titrimetric Method))	273.99	mg/L	200	600
7	Calcium (as Ca),Max	IS:3025:Part-40:1991(edta Titrimetric Method)	86.83	mg/L	75	200
8	Total Alkalinity (as CaCO ₃),Max	IS:3025:Part-23:1986(Indicator Method)	315.40	mg/L	200	600
9	Chloride (as Cl),Max	IS:3025:Part-32:1988(Argentometric Method)	125.76	mg/L	250	1000
10	Mineral Oil,Max	IS:3025:P-39:2021(Infrared Spectroscopic Method)	BLQ(LOQ-0.1)	mg/L	1.0	No Relax ation
11	Cyanide (as CN),Max	IS:3025:(Part-27/Sec-1):(Pyridine Barbituric Acid)	BLQ(LOQ-0.02)	mg/L	0.05	No relaxation
12	Magnesium (as Mg),Max	APHA 23rd Edition 2017:3500 Mg	13.83	mg/L	30	100

Reviewed By

(Signature)
 27/04/2024
 Dr. Tech. Manoj K. Singh

Authorized Signatory

(Signature)
 27/04/2024
 Singh

Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at lab@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.





Test Report

Sample Number : VEL/W/01

Report No. : VEL/W/2404171006

S.No.	Parameter	Test Method	Result	Unit	Specification as per IS:10500:2012	
					Acceptable Limit	Permissible Limits
12		B(By Calculation Method)				
13	Total Dissolved Solids,Max	IS:3025:Part-16:1984(Gravimetric Method)	492.00	mg/L	500	2000
14	Sulphate (as SO4),Max	IS:3025:(Part-24/Sec-1):2022(Turbidity Method)	47.87	mg/L	200	400
15	Fluoride (as F),Max	APHA 23rd Edition 20174500 F D(SPADNS Method)	0.22	mg/L	1.0	1.5
16	Nitrate (as NO3),Max	APHA 23rd Edition:2017,4500 NO3. B Screening Method	1.89	mg/L	45	No relaxation
17	Iron,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.01)	mg/L	1.0	No relaxation
18	Aluminium as Al,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.005)	mg/L	0.03	0.2
19	Boron as B,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.01)	mg/L	0.5	2.4
20	Phenolic Compound,(C6H5OH),Max	Clause-6 of IS 3025 (P-43/Sec-1):2022(With Chloroform Extraction Method)	BLQ(LOQ-0.0005)	mg/L	0.001	0.002
21	Anionic Detergents (as MBAS),Max	IS:3025:Part - 68:2019(Methylene Blue Method)	BLQ(LOQ-0.005)	mg/L	0.2	1.0
22	Zinc,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.01)	mg/L	5	15
23	Total Chromium,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.002)	mg/L	0.05	No relaxation
24	Copper,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.002)	mg/L	0.05	1.5
25	Manganese,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.01)	mg/L	0.1	0.3
26	Cadmium,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.002)	mg/L	0.003	No relaxation
27	Lead,Max	VEL/STP/ICP/W-01,Issue No-01,Issue Date-01/11/2021	BLQ(LOQ-0.002)	mg/L	0.01	No relaxation
28	Selenium,Max	VEL/STP/ICP/W-01,Issue	BLQ(LOQ-0.0)	mg/L	0.01	No relaxation

Reviewed By

Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at lab@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.





Test Report

Sample Number : VEL/W/01

Report No. : VEL/W/2404171006

S.No.	Parameter	Test Method	Result	Unit	Specification as per IS:10500:2012	
					Acceptable Limit	Permissible Limits
28		No-01, Issue Date-01/11/2021	01)			
29	Arsenic, Max	VEL/STP/ICP/W-01, Issue No-01, Issue Date-01/11/2021	BLQ(LOQ-0.005)	mg/L	0.01	No relaxation
30	Mercury, Max	VEL/STP/ICP/W-01, Issue No-01, Issue Date-01/11/2021	BLQ(LOQ-0.005)	mg/L	0.001	No relaxation

SDS
[Signature]
Reviewed By

Dr. Shiv
Authorized Signatory
[Signature]
16/11/2021
Authorised Signatory

Terms & Conditions

- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at lab@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.





Test Report

Sample Number : VEL/W/01

Report No. : VEL/W/2404171006

S.No.	Parameter	Test Method	Result	Unit	Specification as per IS:10500:2012	
					Acceptable Limit	Permissible Limits
Discipline : Biological						
31	Total Coliform	APHA, 23rd Edition, 9221B	<1.8	MPN/10 0ml	--	--
32	Escherichia coli	APHA, 23rd Edition, 9221F	<1.8	MPN/10 0ml	--	--

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification

End of Report



Terms & Conditions



- The results reported relate only to the samples tested. In case sample is not drawn the results apply to the sample as received.
- This test report in full or in part, shall not be reproduced in any court of law without prior written approval of the laboratory.
- To confirm the authenticity of this certificate of analysis, please contact us through email at lab@vardan.co.in
- Laboratory is not responsible for the authenticity of photocopied test report. The test samples will be retained only for specific period
- The report no. with Suffix A-Amended Report.
- This test report will not be used for publicity or advertising or media purpose without prior written permission on the laboratory.
- Giving opinions does not imply endorsement of the tested sample by the lab. Under no circumstances, the lab accepts any liability caused by the use or misuse of the test report.



Ports and
Logistics

Environmental Policy

Adani Ports and Special Economic Zone Limited's (APSEZ) environmental responsibilities are driven by its commitment to preserve the environment and are integral to the way we do business. We shall strive to integrate best environmental practices across APSEZ's management and governance systems to minimize environmental impacts and attain a leadership position in environmental stewardship.

APSEZ, its subsidiaries, joint ventures, suppliers, service providers and contractors shall keep its commitment to:

- Build and operate the facilities in compliance with all applicable environmental laws, regulations, obligations and endeavor to go beyond compliances.
- Identify and evaluate environmental and climate impacts and their associated risks for all activities including distribution & logistics and formulate a mitigation strategy.
- Define roles and responsibilities for implementing environmental management policy.
- Conduct training for employees to understand the impacts of business activities on the environment.
- Continually improve the environmental performance by setting objectives, targets and processes for efficient use of natural resources, waste management and minimization, emission reduction, noise level control and pollution prevention.
- Conserve and protect environment in and around of our operational sites in consultation with stakeholders.
- Conduct environmental due diligence for new and expansion of existing projects, mergers and acquisitions by set procedures.
- Create environmental awareness through continuous engagement and training with stakeholders including employees, customers, suppliers, service providers, contractors and local communities.
- Measure, monitor, review and report the environmental performance and issues of the organization in accordance with this policy at regular intervals and audit (internal/ external) before communicating to relevant stakeholders.

Date: August 09, 2023

Karan Adani

Whole-Time Director & CEO